

STREET/GARAGE COMMITTEE
MINUTES

DATE: September 24, 2020
LOCATION: Street Department Conference Room
199 10th Street
Clarksville, TN 37040

MEMBERS PRESENT:

Tim Chandler
Richard Garrett
Ron Erb

EMPLOYEES PRESENT

David Shepard
Billy Lee
Chris Cowan
Shirley Williams

MEMBERS ABSENT

Jeff Henley
Gary Norris

The meeting was called to order by Councilman Chandler at 3:99 P.M. The minutes for August 24, 2020 was unanimously approved.

Chris Cowan gave to following updates on Capital Projects;

Dunbar Cave Bridge Replacement – Road remains closed. Utility relocation nearing completion. Demolition of bridge and culvert has begun.

New Sidewalks – Construction is continuing. Should be done on Armistead and Kirby within two weeks. Design continuing on 2021 sidewalk West Concord and Cherry Tree. Hoping for advertisement in January 2021.

Dunlop International! Paving to be complete by the first week in October. They will be conducting this work at night to reduce impact to the hospital traffic. Traffic signal poles are up and signal heads have been installed. The Control Cabinet is also being completed this week.


ROSSVIEW – Meeting with Contractor, CEI, City representatives and Utility Companies held in the office and in the field. Estimate 6 months of utility relocation for CDE/ATT/Charter.

MERIWETHER Trenton – Construction has begun on this project. They have started with relocation of gas and water lines and some grading on the Trenton Road.

The committee unanimously voted to take TDOT Sidewalk Proposal of Acceptance (from McAdoo Creek Road to East of SR-76) to the City Council.

Billy Lee, Garage Manager, gave a presentation of the garage's progress report:
Total city wide vehicle expenses was \$153,211.10. Total number of work orders closed was 387. Total number of work hours was 840.05. Fuel cost of leaded was \$1.3825 per gallon with diesel \$1.179 per gallon.

The meeting was adjourned at 4:15 P.M.



Councilman Chandler

Jan 27, 2021
Date